

## Site Prep Checklist:

Use this checklist to make sure your site is ready before your new manufactured home is delivered.

Completing these steps will help ensure a smooth delivery and setup process.

Permits & Paperwork  Apply for all required building permits Septic permit (if applicable) Power company approval / meter release City/County inspections scheduled
Land Prep  Clear lot of trees, stumps, and debris  Mark property lines Rough grading of land Create driveway or access for delivery trucks
Foundation & Pad  Choose type: traditional pad, concrete footings, etc.  Ensure pad is level & compacted  Verify pad size matches home dimensions
Utilities  Water line installed or well in place Septic tank/system or sewer connection ready Electrical service pole set up Gas line (if using propane/natural gas)
Delivery Access  Driveway wide enough for trucks & home sections No low power lines, branches, or obstacles Delivery route confirmed with dealership
Final Prep Before Delivery  Site inspected & approved by dealer/transporter  Pad/foundation signed off by county (if required)  Utilities marked and ready to connect  Temporary power pole set up (if needed)

Pro Tip: The more prepared your site is, the smoother your delivery and setup will go!